



Customer Service Facilities (Restroom Project)

Construction Update- October 15, 2019

Notice of Change: Construction updates will now be distributed every two weeks unless there is a significant change during the project

This Week:

- M-3 South Restroom
 - Ongoing work to form foundation, install under-slab utilities and place rebar in preparation for concrete pour.
- M-4 Central Restroom
 - Excavation of foundation area is in progress
 - Slab-forming and under-slab utilities installation is starting 10/17
- M-6 North Restroom
 - Construction fencing has been set up around the building site
 - Excavation to begin on 10/17

Looking Ahead:

- M-3 concrete slab is expected to be poured on 11/1
- M-6 slab-forming and under-slab utilities to start on 10/19

Please contact the marina office at 206-787-7236 for further information or send an email to
Shilshole-Outreach@portseattle.org