

## **Customer Service Facilities**(Restroom Project)

Construction Update- January 24, 2020

## Notice of Change: Construction updates will now be tentatively distributed weekly on Fridays

M3 (South): Continued with installation of plywood sheeting on exterior of building, installation of T&G roof decking and installation of underground utilities.

Look ahead: Continue with installation of underground utilities at the substation, installation of roof decking, and start installation of storm/domestic water.

**M4 (Central):** Completed exterior wall framing.

Look ahead: Start GLM beam installation. Start T&G roof decking installation. Start installation of utility above the slab. Start installation of storm/domestic water.

**M6 (North):** Completed exterior metal stud framing. Started GLM beam installation. Continued to work on trenching for underground utilities.

Look ahead: Continue with installation of exterior plywood sheeting. Start installation T&G roof decking. Continue with installation of underground utilities.

Please contact the marina office at 206-787-7236 for further information or send an email to

Shilshole-Outreach@portseattle.org